



City of Florence Duct Seal Certificate
 324 West Evans Street
 Florence SC 29501

Contractor: _____

Project Address: _____

Duct Seal shall be verified by one of the following methods

Rough In Test: Duct leakage test shall be less than or equal to 6 cfm per 100 square feet (25Pa) or 4 cfm per 100 square feet of conditioned space if the air handler is not installed.

Post Construction Test: Duct leakage shall not be less than or equal to 12 cfm per 100 square feet (25Pa) or leakage to the outdoors shall not be less than 8 cfm per 100 square feet of conditioned space.

Test Results for equipment installed

System	HVAC Model	HVAC SEER/HSPF/AFUE	Location	Rough In/Post Const.	Test Results
1					
2					
3					
4					

I confirm all information listed on this document is true. All inspections performed meet the requirement of the 2009 International Energy Conservation Code

Print Name: _____ Date _____

Signature: _____ Date _____

Witness: _____ Date _____